

(Annexure J) - DETAILED CAPITAL WORKS PLAN

	Wards	Asset type	Own sources R	External Sources R			Total Budget R	Actual 31-Dec-10 R	Variance 31-Dec-10 R	Variance 31-Dec-10 %	Projected 30-Jun-11 R	Projected 30-Jun-11 %	Comments
EXECUTIVE AND COUNCIL													
Council (General)													
Office of the Executive Mayor	ALL	Vehicles	-	250 000			250 000	-	250 000	0.0%	250 000	100.0%	
	ALL	Other	-	-	Loan		-	0	-	0.0%	0	0.0%	Vehicles to be leased from GG
	ALL	Other	-	250 000	Dept.Soc Dev. Dept.Soc Dev.		250 000	0	250 000	0.0%	250 000	100.0%	
Youth Development													
Municipal Manager	ALL		-	-			-	0	-	0.0%	0	0.0%	No funds confirmed
	ALL		-	-			-	0	-	0.0%	0	0.0%	
	ALL		-	-			-	0	-	0.0%	0	0.0%	
Municipal Manager													
IDP Office	ALL		6 365 150	-			6 365 150	23 165 871.11	4 048 563	36.4%	63 651 150	100.0%	
Supply Chain Management Unit	ALL	Equipment	20 000	-			20 000	0	20 000	0.0%	20 000	100.0%	
Security Services	ALL	Equipment	4 000	-			4 000	0	4 000	0.0%	4 000	100.0%	
Information Technology	ALL	Equipment	160 000	-			160 000	104 395.48	55 605	65.2%	160 000	100.0%	
	ALL	Equipment	6 181 150	-			6 181 150	22 121 911.63	3 968 958	35.8%	61 811 150	100.0%	
	Wards	Asset type	Own sources R	External Sources R			Total Budget R	Actual 31-Dec-10 R	Variance 31-Dec-10 R	Variance 31-Dec-10 %	Projected 30-Jun-11 R	Projected 30-Jun-11 %	Comments
FINANCE AND ADMIN													
Finance & Admin (HR, Admin)													
Auxiliary & Records Services (IDMS)	ALL	Equipment	1 020 000	-			1 020 000	-	1 020 000	0.0%	1 020 000	100.0%	
Auxiliary & Records Services (Sedan/LDV)	ALL	Vehicles	-	-	Loan		-	0	-	0.0%	0	0.0%	Current system to be upgraded
Human Resources (Overhead projector)	ALL	Equipment	20 000	-			20 000	0	20 000	0.0%	20 000	100.0%	Vehicles to be leased from Government Garage (GG)
Human Resources (Sedan/LDV)	ALL	Vehicles	-	-	Loan		-	0	-	0.0%	0	0.0%	Vehicles to be leased from GG
Administration (Lift - Civic Centre)	ALL	Equipment	1 000 000	-			1 000 000	0	1 000 000	0.0%	1 000 000	100.0%	Only R1m required for this FY
Finance & Admin (Finance)													
Calculators	ALL	Equipment	266 000	10 000 000			10 266 000	0	10 266 000	0.0%	10 266 000	100.0%	
Note counter	ALL	Equipment	5 000	-			5 000	0	5 000	0.0%	5 000	100.0%	
ADO	ALL	Equipment	6 000	-			6 000	0	6 000	0.0%	6 000	100.0%	
LDV	ALL	Vehicles	-	-	Loan		-	0	-	0.0%	0	0.0%	Not to be purchased this FY
Money detector	ALL	Security	5 000	-			5 000	0	5 000	0.0%	5 000	100.0%	Vehicles to be leased from GG
Vehicles (lease payments)	ALL	Vehicles	-	10 000 000	Loan		10 000 000	0	10 000 000	0.0%	10 000 000	100.0%	R10m for vehicle lease payments
Airconditioner	ALL	Equipment	50 000	-			50 000	0	50 000	0.0%	50 000	100.0%	
Upgrading paypoint (Zamdele & Chris Hani)	1,2,9,10	Buildings	200 000	-			200 000	0	200 000	0.0%	200 000	100.0%	Only R200k required this FY
e-Venus hardware	ALL	Equipment	-	-			-	0	-	0.0%	0	0.0%	Payments made in previous FY
e-Venus software	ALL	Intangible	-	-			-	0	-	0.0%	0	0.0%	Payments made in previous FY

	Wards	Asset type	Own sources R	External Sources R		Total Budget R	Actual 31-Dec-10 R	Variance 31-Dec-10 R	Variance 31-Dec-10 %	Projected 30-Jun-11 R	Projected 30-Jun-11 %	Comments
ECONOMIC DEVELOPMENT AND PLANNING												
Local Economic Development												
Administration	ALL	Vehicles	-	3 000 000	-	3 000 000	0	3 000 000	-	3 000 000	100.0%	Vehicles to be leased from GG
Brick and paving manufacturing plant	ALL	Infrastructure	-	-	-	-	0	-	0.0%	0	0.0%	Reduced from R2,5m to R1,5m
Vegetable farm	ALL	Infrastructure	-	1 500 000	-	1 500 000	0	1 500 000	0.0%	1500000	100.0%	No confirmation of funding
Poultry and piggery farm	ALL	Infrastructure	-	1 500 000	-	1 500 000	0	1 500 000	0.0%	1500000	100.0%	
Urban planning												
Administration	ALL	Vehicles	-	1 936 000	-	1 936 000	-	1 936 000	-	1 886 000	97.4%	Vehicles to be leased from GG
Plan & survey 2500 stands (Refengkgotso - Ptn 3&4 Mooiplaats)	3	Land	-	1 250 000	-	1 250 000	0	1 250 000	0.0%	1200000	96.0%	Original budget corrected
Plan & survey 200 stands (Refengkgotso-plots 1-60 vaaldam)	5	Land	-	-	-	-	0	-	0.0%	0	0.0%	Shifted to 2011/12 FY
Survey 2000 stands -Zamdela expan over Moodirai)	1	Land	-	686 000	-	686 000	0	686 000	0.0%	686000	100.0%	Budget for current FY reduced
Plan & survey of Zamdela Industrial Park	8	Land	-	-	-	-	0	-	0.0%	0	0.0%	Shifted to 2011/12 FY
Infill planning & re-surveying of identified parks & open spaces	ALL	Land	-	-	-	-	0	-	0.0%	0	0.0%	Shifted to 2011/12 FY
Land use management scheme	ALL	Intangible	-	-	-	-	0	-	0.0%	0	0.0%	Budget for current FY reduced
Housing												
RDP houses (Amelia - 1000 units)	1	Buildings	-	-	-	-	-	-	0.0%	0	0.0%	Project budget is managed directly by FS-HS
Housing - Civil Infrastructure (Hostel 4 - 420 CRUs)	12	Infrastructure	-	-	-	-	-	-	0.0%	0	0.0%	Project budget is managed directly by FS-HS
Housing - Hostel 4 (420 CRUs)	12	Buildings	-	-	-	-	-	-	0.0%	0	0.0%	Project budget is managed directly by FS-HS
Housing - Acquisition: 2000 erven &intergration of Refen. with D	5	Land	-	-	-	-	-	-	0.0%	0	0.0%	Project budget is managed directly by FS-HS
Housing	ALL	Vehicles	-	-	-	-	-	-	0.0%	0	0.0%	Vehicles to be leased from GG

	Wards	Asset type	Own sources R	External Sources R	Total Budget R	Actual 31-Dec-10 R	Variance 31-Dec-10 R	Variance 31-Dec-10 %	Projected 30-Jun-11 R	Projected 30-Jun-11 %	Comments
SOCIAL SERVICES											
Refuse removal			1 081 500	150 000	1 231 500	4 300	1 227 200		1 228 800	99.8%	
	ALL	Intangible	500 000	-	500 000	0	500 000	0.0%	500000	100.0%	
	ALL	Infrastructure	-	-	-	0	-	0.0%	0	0.0%	Shifted to 2011/12 FY
	ALL	Infrastructure	-	-	-	0	-	0.0%	0	0.0%	Shifted to 2011/12 FY
	ALL	Infrastructure	-	-	-	0	-	0.0%	0	0.0%	Shifted to 2011/12 FY
	5	Intangible	-	-	-	0	-	0.0%	0	0.0%	New site in O/Ville to be closed
	5	Land	-	-	-	0	-	0.0%	0	0.0%	Shifted to 2011/12 FY
	ALL	Vehicles	-	-	-	0	-	0.0%	0	0.0%	Vehicles to be leased from GG
	ALL	Equipment	120 000	-	120 000	0	120 000	0.0%	120000	100.0%	Containers still to be purchased in 2010/11
	ALL	Equipment	7 000	-	7 000	4300	2 700	61.4%	4300	61.4%	Faulty radios must be returned to supplier
	ALL	Vehicles	-	-	-	0	-	0.0%	0	0.0%	Vehicles to be leased from GG
	ALL	Vehicles	454 500	150 000	604 500	0	604 500	0.0%	604500	100.0%	Provision made for 2 additional tractors & brush cutters
			333 000	-	333 000	34 400	298 600	10.3%	333 000	100.0%	
	ALL	Equipment	3 000	-	3 000	0	3 000	0.0%	3000	100.0%	Project budget managed directly by FDDM
	ALL	Equipment	-	-	-	0	-	0.0%	0	0.0%	Project budget managed directly by FDDM
Public Safety	ALL	Equipment	-	-	-	0	-	0.0%	0	0.0%	Project budget managed directly by FDDM
	ALL	Vehicles	-	-	-	0	-	0.0%	0	0.0%	Project budget managed directly by FDDM
	ALL	Vehicles	-	-	-	0	-	0.0%	0	0.0%	Project budget managed directly by FDDM
	ALL	Vehicles	-	-	-	0	-	0.0%	0	0.0%	Project budget managed directly by FDDM
	3,4,5	Buildings	-	-	-	0	-	0.0%	0	0.0%	Project budget managed directly by FDDM
	1,6,13	Furniture	-	-	-	0	-	0.0%	0	0.0%	Project budget managed directly by FDDM
	ALL	Equipment	130 000	-	130 000	34400	95 600	26.5%	130000	100.0%	Project budget managed directly by FDDM
	ALL	Vehicles	-	-	-	0	-	0.0%	0	0.0%	Vehicles to be leased from GG
	ALL	Infrastructure	200 000	-	200 000	0	200 000	0.0%	200000	100.0%	Speed humps still to be erected in current FY
			1 798 050	-	1 798 050	32 250	1 765 800	1.8%	1 798 000	100.0%	
	ALL	Vehicles	-	-	-	0	-	0.0%	0	0.0%	Vehicles to be leased from GG
	ALL	Equipment	50 000	-	50 000	32250	17 750	64.5%	50000	100.0%	Budget reduced
	ALL	Security measur	100 000	-	100 000	0	100 000	0.0%	100000	100.0%	Only R100k required in current FY
	1,2,7-13	Building	-	-	-	0	-	0.0%	0	0.0%	R19m project budget directly managed by Anglo Coal
	11,	Infrastructure	-	-	-	0	-	0.0%	0	0.0%	Project budget directly managed by Anglo Coal
Sport & Recreation	ALL	Building/Equipm	661 550	-	661 550	0	661 550	0.0%	661500	100.0%	Budget still to be spent in current FY
	ALL	Building/Infrastr	212 500	-	212 500	0	212 500	0.0%	212500	100.0%	Budget still to be spent in current FY
	ALL	Equipment	-	-	-	0	-	0.0%	0	0.0%	Re-allocated to buy additional tractors and brush cutters
	1,2,7-13	Building	500 000	-	500 000	0	500 000	0.0%	500000	100.0%	Contractor must be appointed to complete all repairs
	ALL	Equipment	-	-	-	0	-	0.0%	0	0.0%	Shifted to 2011/12 FY
	ALL	Equipment/Infra	-	-	-	0	-	0.0%	0	0.0%	Shifted to 2011/12 FY
	ALL	Equipment/Infra	274 000	-	274 000	0	274 000	0.0%	274000	100.0%	
	1,2,7-13	Security measur	-	-	-	0	-	0.0%	0	0.0%	Shifted to 2011/12 FY
			5 110	3 200 000	3 205 110	1 546 930	1 658 180	48.3%	3 211 110	100.2%	
	ALL	Equipment/Secu	-	-	-	0	-	0.0%	0	0.0%	Shifted to 2011/12 FY
	3&4	Equipment	-	-	-	0	-	0.0%	0	0.0%	Brush cutters to be purchased centrally under Parks
	3 & 4	Infrastructure	-	3 200 000	3 200 000	1546929.97	1 653 070	48.3%	3200000	100.0%	Project on track
	4&5	Equipment	-	-	-	0	-	0.0%	6000	0.0%	Brush cutters to be purchased centrally under Parks
	1,2,7-13	Equipment	840	-	840	0	840	0.0%	840	100.0%	
	4	Equipment	840	-	840	0	840	0.0%	840	100.0%	
	5	Equipment	840	-	840	0	840	0.0%	840	100.0%	
	3&4	Equipment	2 590	-	2 590	0	2 590	0.0%	2590	100.0%	
Community Services											
Cemetery			5 110	3 200 000	3 205 110	1 546 930	1 658 180	48.3%	3 211 110	100.2%	
	ALL	Equipment/Secu	-	-	-	0	-	0.0%	0	0.0%	Shifted to 2011/12 FY
	3&4	Equipment	-	-	-	0	-	0.0%	0	0.0%	Brush cutters to be purchased centrally under Parks
	3 & 4	Infrastructure	-	3 200 000	3 200 000	1546929.97	1 653 070	48.3%	3200000	100.0%	Project on track
	4&5	Equipment	-	-	-	0	-	0.0%	6000	0.0%	Brush cutters to be purchased centrally under Parks
	1,2,7-13	Equipment	840	-	840	0	840	0.0%	840	100.0%	
	4	Equipment	840	-	840	0	840	0.0%	840	100.0%	
	5	Equipment	840	-	840	0	840	0.0%	840	100.0%	
	3&4	Equipment	2 590	-	2 590	0	2 590	0.0%	2590	100.0%	
			5 110	3 200 000	3 205 110	1 546 930	1 658 180	48.3%	3 211 110	100.2%	
	ALL	Equipment/Secu	-	-	-	0	-	0.0%	0	0.0%	Shifted to 2011/12 FY
	3&4	Equipment	-	-	-	0	-	0.0%	0	0.0%	Brush cutters to be purchased centrally under Parks
	3 & 4	Infrastructure	-	3 200 000	3 200 000	1546929.97	1 653 070	48.3%	3200000	100.0%	Project on track
	4&5	Equipment	-	-	-	0	-	0.0%	6000	0.0%	Brush cutters to be purchased centrally under Parks
	1,2,7-13	Equipment	840	-	840	0	840	0.0%	840	100.0%	
	4	Equipment	840	-	840	0	840	0.0%	840	100.0%	
	5	Equipment	840	-	840	0	840	0.0%	840	100.0%	
	3&4	Equipment	2 590	-	2 590	0	2 590	0.0%	2590	100.0%	

	Wards	Asset type	Own sources R	External Sources R		Total Budget R	Actual 31-Dec-10 R	Variance 31-Dec-10 R	Variance 31-Dec-10 %	Projected 30-Jun-11 R	Projected 30-Jun-11 %	Comments
TECHNICAL SERVICES												
Electricity												
Network strengthening	ALL	Infrastructure	5 770 700	18 500 000		24 270 700	1 094 744	23 175 956	4.5%	24 270 700	100.0%	R800k shifted to 2011/12 FY
Bulk supply (Gortin, Amelia, Moodraai,)	1	Infrastructure	1 000 000	0		1 000 000	0	1 000 000	0.0%	1000000	100.0%	Project will be implemented in current FY
Electrification in light indust. Zamdela	15	Infrastructure	0	10 000 000	DME	10 000 000	223417.82	9 776 582	2.2%	10000000	100.0%	Project will be implemented in current FY
High mast lights (phase 2)	ALL	Infrastructure	0	0		0	0	0	0.0%	0	0.0%	Shifted to 2011/12 FY
Electrification - Metsimaholo Extension 6	5	Infrastructure	0	5 500 000	MIG	5 500 000	871326.27	4 628 674	15.8%	5 500 000	100.0%	Project will be implemented in current FY
Upg. Main substation sasol	15	Infrastructure	850 000	0	DME	3 000 000	0	3 000 000	0.0%	3000000	100.0%	Project will be implemented in current FY
Review master plan to address bulk & internal supply	ALL	Infrastructure	500 000	0		500 000	0	500 000	0.0%	500000	100.0%	Project will be implemented in current FY
Upg. Network Phase 2(D/ville)	5	Infrastructure	1 000 000	0		1 000 000	0	1 000 000	0.0%	1000000	100.0%	Project will be implemented in current FY
Upg. Network Phase 2(O/ville)	5	Infrastructure	1 000 000	0		1 000 000	0	1 000 000	0.0%	1000000	100.0%	R1.5m shifted to 2011/12 FY
Upg. Streetlight network(O/ville)	5	Infrastructure	350 000	0		350 000	0	350 000	0.0%	350000	100.0%	R500k shifted to 2011/12 FY
Meeting equip.to collect info. To comply with the act.	ALL	Equipment	60 000	0		60 000	0	60 000	0.0%	60000	100.0%	Project will be implemented in current FY
Fencing of electrical substations (CO)	ALL	Infrastructure	200 000	0		200 000	0	200 000	0.0%	200000	100.0%	Project will be implemented in current FY
Replace redundant streetlight fittings	ALL	Infrastructure	120 000	0		120 000	0	120 000	0.0%	120000	100.0%	Project will be implemented in current FY
Replace distribution pillars (CO)(r)	ALL	Infrastructure	150 000	0		150 000	0	150 000	0.0%	150000	100.0%	Project will be implemented in current FY
Replace substation doors in Zamdela	ALL	Infrastructure	50 000	0		50 000	0	50 000	0.0%	50000	100.0%	Project will be implemented in current FY
Replacement of transformers (CO)	ALL	Equipment	0	0		0	0	0	0.0%	0	0.0%	Shifted to 2011/12 FY
2 x 35 - 70 Earthing kit	ALL	Equipment	10 000	0		10 000	0	10 000	0.0%	10000	100.0%	Project will be implemented in current FY
Step Ladders(CO)	ALL	Equipment	12 000	0		12 000	0	12 000	0.0%	12000	100.0%	Project will be implemented in current FY
Replacement of vehicles X4 Additional X 3	ALL	Vehicles	0	0	Loan	0	0	0	0.0%	0	0.0%	Vehicles to be leased from GG
2 x Voltage/current recorders	ALL	Equipment	60 000	0		60 000	0	60 000	0.0%	60 000	100.0%	Project will be implemented in current FY
2 x 10 000 Volt Megger	ALL	Equipment	13 000	0		13 000	0	13 000	0.0%	13 000	100.0%	Project will be implemented in current FY
1 X 32 kv Phasing stick	ALL	Equipment	14 500	0		14 500	0	14 500	0.0%	14 500	100.0%	Project will be implemented in current FY
4 X 1000 V Meggers	ALL	Equipment	6 000	0		6 000	0	6 000	0.0%	6 000	100.0%	Project will be implemented in current FY
4 X 300 A Tong testers	ALL	Equipment	3 000	0		3 000	0	3 000	0.0%	3 000	100.0%	Project will be implemented in current FY
1 x 1Ton hydraulic crimper	ALL	Equipment	10 500	0		10 500	0	10 500	0.0%	10 500	100.0%	Project will be implemented in current FY
1 X Hand crimper 10 -120 mm	ALL	Equipment	1 200	0		1 200	0	1 200	0.0%	1 200	100.0%	Project will be implemented in current FY
1 X Prox detector	ALL	Equipment	1 600	0		1 600	0	1 600	0.0%	1 600	100.0%	Project will be implemented in current FY
2 x Telescopic link stick	ALL	Equipment	16 000	0		16 000	0	16 000	0.0%	16 000	100.0%	Project will be implemented in current FY
3 x HV Detector	ALL	Equipment	18 000	0		18 000	0	18 000	0.0%	18 000	100.0%	Project will be implemented in current FY
2 x Bandit strapping tool	ALL	Equipment	1 900	0		1 900	0	1 900	0.0%	1 900	100.0%	Project will be implemented in current FY
Toolboxes for electricians	ALL	Equipment	60 000	0		60 000	0	60 000	0.0%	60 000	100.0%	Project will be implemented in current FY
4 x Cable cutters	ALL	Equipment	3 000	0		3 000	0	3 000	0.0%	3 000	100.0%	Project will be implemented in current FY
Radios all departments	ALL	Equipment	80 000	0		80 000	0	80 000	0.0%	80 000	100.0%	Project will be implemented in current FY
New/replacement of airconditioners (movable units)	ALL	Equipment	180 000	0		180 000	0	180 000	0.0%	180 000	100.0%	Project will be implemented in current FY

	Wards	Asset type	Own sources R	External Sources R	Total Budget R	Actual 31-Dec-10 R	Variance 31-Dec-10 R	Variance 31-Dec-10 %	Projected 30-Jun-11 R	Projected 30-Jun-11 %	Comments
Mechanical Workshop			133 200	0	133 200	19 456	113 744	14.6%	133 200	100.0%	
Extension of shelters for heavy vehicles phase 1(CO)(N)	ALL	Building	90 000	0	90 000	0	90 000	0.0%	90 000	100.0%	Project will be implemented in current FY
Replace roof on existing shelters (N)	ALL	Building	0	0	0	0	0	0.0%	0	0.0%	Shifted to 2011/12 FY
1 x 5 Ton Chain block	ALL	Equipment	15 000	0	15 000	14196	804	94.6%	15 000	100.0%	Project will be implemented in current FY
1 x 15 Ton Heavy duty trolley jack	ALL	Equipment	10 000	0	10 000	5260	4 740	52.6%	10 000	100.0%	Project will be implemented in current FY
6 x Mechanical creepers	ALL	Equipment	1 800	0	1 800	0	1 800	0.0%	1 800	100.0%	Project will be implemented in current FY
LDV	ALL	Vehicles	0	0	0	0	0	0.0%	0	0.0%	Vehicles to be leased from GG
Tap and die det	ALL	Equipment	800	0	800	0	800	0.0%	800	100.0%	Project will be implemented in current FY
Heavy duty socket set	ALL	Equipment	2 800	0	2 800	0	2 800	0.0%	2 800	100.0%	Project will be implemented in current FY
Air tool plus sockets	ALL	Equipment	4 500	0	4 500	0	4 500	0.0%	4 500	100.0%	Project will be implemented in current FY
Petrol steam cleaner	ALL	Equipment	4 500	0	4 500	0	4 500	0.0%	4 500	100.0%	Project will be implemented in current FY
Heavy duty jack stands	ALL	Equipment	1 200	0	1 200	0	1 200	0.0%	1 200	100.0%	Project will be implemented in current FY
Gearbox hydraulic jack	ALL	Equipment	2 600	0	2 600	0	2 600	0.0%	2 600	100.0%	Project will be implemented in current FY
Civil Engineering			2 143 430	4 643 600	6 787 030	0	6 643 430	0.0%	6 629 700	97.7%	
Water & electricity metering system	ALL	Infrastructure	0	4 000 000	4 000 000	0	4 000 000	0.0%	4 000 000	100.0%	Budget reduced from R10m to R4m
2 x LDV -snr eng asst+ DO/vil	ALL	Vehicles	0	0	0	0	0	0.0%	0	0.0%	Vehicles to be leased from GG
5 x Aircon DV/Solomon Mahlangu	ALL	Equipment	27 500	0	27 500	0	27 500	0.0%	27 500	100.0%	Project will be implemented in current FY
GPS system(survey instrument)	ALL	Equipment	297 000	0	297 000	0	297 000	0.0%	297 000	100.0%	Project will be implemented in current FY
1x 50m nylon-coated steel tape	ALL	Equipment	360	0	360	0	360	0.0%	360	100.0%	Project will be implemented in current FY
Digital camera	ALL	Equipment	3 000	0	3 000	0	3 000	0.0%	0	0.0%	Budget reduced in current FY
Book shelf (5 shelves)	ALL	Equipment	1 210	0	1 210	0	1 210	0.0%	0	0.0%	Budget reduced in current FY
2 x filing cabinet-4 tier	ALL	Equipment	2 640	0	2 640	0	2 640	0.0%	0	0.0%	Budget reduced in current FY
2 x 1200x750 3 drawer desk	ALL	Equipment	4 840	0	4 840	0	4 840	0.0%	4 840	100.0%	Project will be implemented in current FY
2 x high back arm chair	ALL	Equipment	6 880	0	6 880	0	6 880	0.0%	0	0.0%	Budget reduced in current FY
Water service development plan	ALL	Intangible	400 000	500 000	900 000	0	900 000	0.0%	900 000	100.0%	Project will be implemented in current FY
Water demand and conservation plan	ALL	Intangible	400 000	0	400 000	0	400 000	0.0%	400 000	100.0%	Project will be implemented in current FY
DBSA O&M support			0	0	0	0	0	0.0%	0	0.0%	
Roads and stormwater sector plan	ALL	Intangible	1 000 000	0	1 000 000	0	1 000 000	0.0%	1 000 000	100.0%	Project will be implemented in current FY
Furniture			143 600	0	143 600	0	0	0.0%	0	0.0%	
Integrated transport plan	ALL	Furniture	0	0	0	0	0	0.0%	0	0.0%	Funding of R500k not confirmed

	Wards	Asset type	Own sources R	External Sources R	Total Budget R	Actual 31-Dec-10 R	Variance 31-Dec-10 R	Variance 31-Dec-10 %	Projected 30-Jun-11 R	Projected 30-Jun-11 %	Comments
Streets & Stormwater											
Taxi rank Vaal Park	14	Infrastructure	1 373 490	53 796 000	55 169 490	2 037 613	53 131 877	3.7%	55 169 490	100.0%	
R&S Veekraal	5	Infrastructure	1 000 000	0	1 000 000	200 000	800 000	20.0%	1000000	100.0%	Project will be implemented in current FY
2 x LDV	ALL	Vehicles	0	1 500 000	1 500 000	0	1 500 000	0.0%	1500000	100.0%	Project will be implemented in current FY
Zandela sidewalks	5	Infrastructure	0	0	0	0	0	0.0%	0	0.0%	Vehicles will be leased from GG
Pedestrian roller (700mm)	ALL	Equipment	90 000	0	90 000	0	0	0.0%	0	0.0%	Project budget of R3m directly managed by FDDM
2 x reverse side compactors	ALL	Equipment	37 400	0	37 400	0	37 400	0.0%	90 000	100.0%	Project will be implemented in current FY
1 x builder mixer	ALL	Equipment	11 550	0	11 550	0	11 550	0.0%	37 400	100.0%	Project will be implemented in current FY
1 x 50mm water pump - petrol	ALL	Equipment	2 970	0	2 970	0	2 970	0.0%	11 550	100.0%	Project will be implemented in current FY
1 x 80mm water pump - petrol	ALL	Equipment	3 080	0	3 080	0.00	3 080	0.0%	2 970	100.0%	Project will be implemented in current FY
1 x baby grinder 850C	ALL	Equipment	990	0	990	0.00	990	0.0%	3 080	100.0%	Project will be implemented in current FY
1 x grinder 24-230H	ALL	Equipment	1 650	0	1 650	0.00	1 650	0.0%	990	100.0%	Project will be implemented in current FY
Grease pump-D/ville	ALL	Equipment	3 850	0	3 850	0.00	3 850	0.0%	1 650	100.0%	Project will be implemented in current FY
water spray wagon-D/ville	ALL	Equipment	22 000	0	22 000	0.00	22 000	0.0%	3 850	100.0%	Project will be implemented in current FY
Constr of new roads & stormwater	ALL	Infrastructure	0	12 296 000	12 296 000	1837612.73	10 458 387	14.9%	22 000	100.0%	Project will be implemented in current FY
Upg/real roads	ALL	Infrastructure	0	40 000 000	40 000 000	0	40 000 000	0.0%	12296000.00	100.0%	Budget increased by R300k for current FY
Street name boards	ALL	Infrastructure	200 000	0	200 000	0	200 000	0.0%	40000000	100.0%	Project will be implemented in current FY-External loan
									200000	100.0%	Section 79 committee to finalise street names
Buildings											
Bricklaying equipment	ALL	Equipment	48 830	0	48 830	0	48 830	0.0%	48 830	100.0%	
Carpentry equipment	ALL	Equipment	8 500	0	8 500	0	8 500	0.0%	8 500	100.0%	Project will be implemented in current FY
Painting equipment	ALL	Equipment	5 100	0	5 100	0	5 100	0.0%	5 100	100.0%	Project will be implemented in current FY
1 x hammer drill-rotary-build	ALL	Equipment	4 900	0	4 900	0	4 900	0.0%	4 900	100.0%	Project will be implemented in current FY
1 x kangohammer 21mm-build	ALL	Equipment	2 200	0	2 200	0	2 200	0.0%	2 200	100.0%	Project will be implemented in current FY
1 x baby grinder 850C-build	ALL	Equipment	7 700	0	7 700	0	7 700	0.0%	7 700	100.0%	Project will be implemented in current FY
1 x grinder 24-230H-build	ALL	Equipment	990	0	990	0	990	0.0%	990	100.0%	Project will be implemented in current FY
1 x drill - carp	ALL	Equipment	1 650	0	1 650	0	1 650	0.0%	1 650	100.0%	Project will be implemented in current FY
1 x sander - carp	ALL	Equipment	1 320	0	1 320	0	1 320	0.0%	1 320	100.0%	Project will be implemented in current FY
1 x battery drill - carp	ALL	Equipment	1 980	0	1 980	0	1 980	0.0%	1 980	100.0%	Project will be implemented in current FY
2 x 1680mm clamps - carp	ALL	Equipment	2 860	0	2 860	0	2 860	0.0%	1 980	100.0%	Project will be implemented in current FY
4 x 915 clamps - carp	ALL	Equipment	1 100	0	1 100	0	1 100	0.0%	2 860	100.0%	Project will be implemented in current FY
2 x 6ft ladder-paint	ALL	Equipment	850	0	850	0	850	0.0%	1 100	100.0%	Project will be implemented in current FY
2 x 8ft ladder - paint	ALL	Equipment	1 980	0	1 980	0	1 980	0.0%	850	100.0%	Project will be implemented in current FY
1 x Air conditioner	ALL	Equipment	2 200	0	2 200	0	2 200	0.0%	1 980	100.0%	Project will be implemented in current FY
			5 500	0	5 500	0	5 500	0.0%	2 200	100.0%	Project will be implemented in current FY
									5 500	100.0%	Project will be implemented in current FY

	Wards	Asset type	Own sources R	External Sources R	Total Budget R	Actual 31-Dec-10 R	Variance 31-Dec-10 R	Variance 31-Dec-10 %	Projected 30-Jun-11 R	Projected 30-Jun-11 %	Comments
Sewerage			5 570 830	4 250 000	9 820 830	2 774 363	7 046 467	28.2%	9 938 830	101.2%	
	Sanit.indus areas	Infrastructure	0	0	0	0	0	0.0%	0	0.0%	Shifted to 2011/12 FY
	Sanit.Vaalpark	Infrastructure	0	0	0	0	0	0.0%	0	0.0%	Shifted to 2011/12 FY
	Replace(gravitate)outfall sewer	Infrastructure	3 000 000		3 000 000	0	3 000 000	0.0%	3000000	100.0%	Project will be implemented in current FY
	2x Sewer suction tanks D+Oville	Vehicles	0	750 000	750 000	0	750 000	0.0%	750000	100.0%	Project will be implemented in current FY
	4x Gorman/r pump-repl subs	Equipment	7 000		7 000	0	7 000	0.0%	7 000	100.0%	Project will be implemented in current FY
	1x Gorman/r pump D/vil sew	Equipment	194 000		220 000	0	220 000	0.0%	220 000	100.0%	Project will be implemented in current FY
	1x V-series sewer pump Dvil	Equipment	562 000		704 000	0	704 000	0.0%	704 000	100.0%	Project will be implemented in current FY
	2x Circulation pump D/vil sewer	Equipment	100 000		50 000	0	50 000	0.0%	50 000	100.0%	Project will be implemented in current FY
	weed-eater Dvil	Equipment	3 850		3 850	0	3 850	0.0%	3 850	100.0%	Project will be implemented in current FY
	Plumbing tools D+Ovil	Equipment	5 500		5 500	0	5 500	0.0%	5 500	100.0%	Project will be implemented in current FY
	6 x lockers Dville	Equipment	3 410		3 410	0	3 410	0.0%	3 410	100.0%	Project will be implemented in current FY
	emergency mobile pump	ALL	385 000		385 000	0	385 000	0.0%	385 000	100.0%	Project will be implemented in current FY
	upgrade pump - soft starters	Equipment	220 000		220 000	0	220 000	0.0%	220 000	100.0%	Project will be implemented in current FY
	Pumpstation-Cargo carriers	Infrastructure	18 150		18 150	0	18 150	0.0%	18 150	100.0%	Project will be implemented in current FY
	Pumpstation-Zamdele School	Security	12 100		12 100	0	12 100	0.0%	12 100	100.0%	Project will be implemented in current FY
	Pumpstation-Chris Hani	Security	71 170		71 170	0	71 170	0.0%	71 170	100.0%	Project will be implemented in current FY
	Pumpstation-Letrim	Security	78 650		78 650	0	78 650	0.0%	78 650	100.0%	Project will be implemented in current FY
	2x Gorman rupp - Letrim	Equipment	580 000		580 000	0	580 000	0.0%	580 000	100.0%	Project will be implemented in current FY
	Sewerage works D/ville fencing	Security	330 000		330 000	0	330 000	0.0%	330 000	100.0%	Project will be implemented in current FY
	Gortin sanitation (phase 3)	Infrastructure	0	3 000 000	3 000 000	2774362.65	225 637	92.5%	3 000 000	100.0%	Additional R1m allocated to project for current FY
	Sewer netw 340 stands Metsi Ex 6	Infrastructure	-	500 000	500 000	0	500 000	0.0%	500 000	100.0%	Current FY budget reduced from R500k to R100k
	Wards	Asset type	Own sources R	External Sources R	Total Budget R	Actual 31-Dec-10 R	Variance 31-Dec-10 R	Variance 31-Dec-10 %	Projected 30-Jun-11 R	Projected 30-Jun-11 %	Comments
Water			1 034 520	6 500 000	7 534 520	1 318 767	6 215 753	17.5%	7 534 520	100.0%	
	15&18	Infrastructure	0	0	0	0	0	0.0%	0	0.0%	Shifted to 2011/12 FY
	Network Vaalpark	Infrastructure	0	0	0	0	0	0.0%	0	0.0%	Shifted to 2011/12 FY
	Ringfeed industrial-Sasolburg	Infrastructure	500 000		500 000	0	500 000	0.0%	500000	100.0%	Current FY budget reduced from R1m to R500k
	3xLDV - D/vill/sasol/zamdele	Vehicles	0		0	0	0	0.0%	0	0.0%	Vehicles to be leased from GG
	Water works fencing	Security	250 000		250 000	0	250 000	0.0%	250000	100.0%	Project will be implemented in current FY
	Wheel Barrows	Equipment	900		900	0	900	0.0%	900	100.0%	Project will be implemented in current FY
	50mm water pump-petrol	Equipment	3 520		3 520	0	3 520	0.0%	3520	100.0%	Project will be implemented in current FY
	1 x aluminium ladder 6ft	Equipment	850		850	0	850	0.0%	850	100.0%	Project will be implemented in current FY
	2x120m3 centrif pump-purif pln	Equipment	260 000		260 000	0	260 000	0.0%	260000	100.0%	Project will be implemented in current FY
	Steel collapsable table	Equipment	0		0	0	0	0.0%	0	0.0%	Budget reduced for current FY
	Tool box complete with tools	Equipment	16 500		16 500	0	16 500	0.0%	16500	100.0%	Project will be implemented in current FY
	Hand drill - industrial type	Equipment	2 750		2 750	0	2 750	0.0%	2750	100.0%	Project will be implemented in current FY
	Water purification lab	Building	0		0	0	0	0.0%	0	0.0%	R2m from DWA not confirmed
	Connections - 400 stands Zamdele	Infrastructure	0		0	0	0	0.0%	0	0.0%	R600k project budget directly managed by FDDM
	Bulk supply-upgrading of purification works	Infrastructure	0	500 000	500 000	0	500 000	0.0%	500000	100.0%	MIG funds reduced from R8m to R500k
	Bulk supply-5ml reservoir (Apnella & Moadraai)	Infrastructure	0	6 000 000	6 000 000	1 318 766.9	4 681 233	22.0%	6000000	100.0%	Project will be implemented in current FY

SUMMARY			2010/11							2010/11		
			Original	Adjusted						Original	Adjusted	
EXPENDITURE												%
Council			1000000	250 000	-75.0%					33 149 470	26 943 810	-18.7%
Municipal Manager			6365150	6 365 150	0.0%					6 730 000	0	-100.0%
Corporate Services			3852000	1 020 000	-73.5%			Internal funding (carried over)				
Social Services			35930340	6 567 660	-81.7%			External funding (loans)		58 900 000	54 900 000	-6.8%
Technical Services												
Streets and storm water								Grants and subsidies				
Sewerage			56019490	55 169 490	-1.5%			FDDM		5 726 680	0	-100.0%
Water supply			9102830	9 820 830	7.9%			DoE		3 000 000	3 000 000	0.0%
Electricity supply			19235180	7 534 520	-60.8%			DoE (roll over)		10 000 000	10 000 000	0.0%
Mechanical workshop			24420700	24 270 700	-0.6%			MIG		30 696 000	31 139 600	1.4%
Buildings			383200	133 200	-65.2%			FS-Human Settlements		167 115 000	1 936 000	-98.8%
Administration			48830	48 830	0.0%			FS- Land Affairs		0	0	0
Financial Services			13928430	6 787 030	-51.3%			FS-Transport		500 000	0	-100.0%
Economic Development and Planning			1966000	10 266 000	422.2%			DWA		2 000 000	0	-100.0%
			172065000	4 936 000	-97.1%			FS-Social Development		500 000	250 000	-50.0%
								Public Donations				
								Anglo Coal		19 500 000	0	-100.0%
								Sasol Mining		4 000 000	3 000 000	-25.0%
								Bothma & Sons		500 000	0	-100.0%
								Trust		1 500 000	1 500 000	0.0%
								Rand Water		500 000	500 000	0.0%
								D85A		0	0	0
			344317150	133 169 410	-61.3%					344 317 150	133 169 410	